

Fullscreen		< >		Week		Export																																	
Task		Task Name		Task Status		Start		End		Dur.		05 Sep - 11 Sep					12 Sep - 18 Sep																						
												d		Thu		Fri		Sat		Sun		Mon		Tue		Wed		Thu		Fri		Sat		Sun		Mon		Tue	
Concreting of Footing				Completed		09/09/2022		09/09/2022		1						Concreting of																							
Curing Period				Completed		08/09/2022		16/09/2022		9										Curing Period																			
Rebars & Formwork Installation (Stump)				Completed		14/09/2022		14/09/2022		1																Rebars & Fo													
Concrete of Stump				Completed		16/09/2022		17/09/2022		2																		Concrete of Stump											
Installation of Copper Plate				Completed		18/09/2022		18/09/2022		1																				Installation of									
Mobilization & Temporary Facilities				Completed		15/08/2022		20/08/2022		6																													
Backfilling				Completed		19/09/2022		19/09/2022		1																				Backfilling									
Site Clearing including earthworks				Completed		21/08/2022		23/08/2022		3																													
Layouting & Excavation				Completed		24/08/2022		25/08/2022		2																													
Gravel Bedding & Lean Concrete				Completed		26/08/2022		08/09/2022		14																													
Formwork & Rebars Installation (Footing)				Completed		26/08/2022		08/09/2022		14																													
Removal of Formwork & touch up				Completed		18/09/2022		18/09/2022		1																				Removal of f									
Delivery & Unloading at Site				Completed		27/09/2022		28/09/2022		2																													